


ID	Task Mode	Task Name	Duration	Start	Finish	Qtr 1, 2013			Qtr 2, 2013			Qtr 3, 2013			Qtr 4, 2013			Qtr 1, 2014			Qtr 2, 2014			Qtr 3, 2014			Qtr 4, 2014			Qtr 1, 2015			Qtr 2
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
1																																	
2		<b>PAR Submission and PAB Approval</b>	<b>66 days?</b>	<b>Thu 28-02-13</b>	<b>Mon 03-06-13</b>																												
3		Final PAR submitted to SBC by RHDHV	0 days	Thu 28-02-13	Thu 28-02-13																												
4		PAB Submission (21st March 2013)	0 days	Thu 21-03-13	Thu 21-03-13																												
5		PAB Review (11th April 2013)	0 days	Thu 11-04-13	Thu 11-04-13																												
6		PAR amendments to incorporate PAB feedback	10 days	Thu 11-04-13	Wed 24-04-13																												
7		Funding approval	0 days	Mon 03-06-13	Mon 03-06-13																												
8																																	
9		<b>Detailed Design, Licences, Consents &amp; Permits</b>	<b>195 days?</b>	<b>Mon 03-06-13</b>	<b>Fri 28-02-14</b>																												
10		Design Procurement	60 days	Mon 03-06-13	Fri 23-08-13																												
11		Award of Design Contract	0 days	Fri 23-08-13	Fri 23-08-13																												
12		Design Phase Start Up and preliminary Activities	20 days	Mon 26-08-13	Fri 20-09-13																												
13		Site Investigation	30 days	Mon 23-09-13	Fri 01-11-13																												
14		Outline Design	45 days	Mon 02-09-13	Fri 01-11-13																												
15		Detailed Design & Deliverables	85 days	Mon 04-11-13	Fri 28-02-14																												
16		Planning Application & other Licences, Permits and Approvals	85 days	Mon 04-11-13	Fri 28-02-14																												
17																																	
18		<b>Construction Phase</b>	<b>261 days</b>	<b>Mon 31-03-14</b>	<b>Mon 30-03-15</b>																												
19		Construction Procurement	85 days	Mon 31-03-14	Fri 25-07-14																												
20		Appointment of Construction Contract	0 days	Fri 25-07-14	Fri 25-07-14																												
21		Construction Mobilisation	31 days	Mon 28-07-14	Mon 08-09-14																												
22		Construction Phase	145 days	Tue 09-09-14	Mon 30-03-15																												



Project: Church Street PAR - Outli Date: Wed 06-02-13	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only			
	Summary		Inactive Task		Duration-only		Finish-only			